

=====

BHARAT PROCESS INDUSTRIES PVT. LTD.
 REGULATORY COMPLIANCE TRACKING REGISTER
 Unit 3 – Cooling Water & Steam System
 Period: January 2024 to June 2024

=====

Maintained By : Vikram Reddy (Sr. Maintenance Manager)
 Last Updated : 20-April-2024
 Reference Regs : OISD-STD-137, Factory Act 1948, PESO-IBR, MSIHC Rules

SECTION 1 – IBR (Indian Boiler Regulation) COMPLIANCE

Equipment Certificate No	Requirement Remarks	Due Date	Status	
-----	-----	-----	-----	-----
BL-07 BLR-2024-MH-00103	Annual IBR inspection Done 18-Mar-2024. Valid to Mar-2025	Mar-2024	COMPLETED	IBR-
BL-07	Blowdown valve repair (BDV-BL07)	01-Apr-2024	OVERDUE	N/A
CRITICAL - Identified in MISH-IR-2024-BPIL-007. Not yet actioned as of 20-Apr-2024.				
BL-07 Done 23-Jan-2024	IBR operator log completion	25-Jan-2024	COMPLETED	N/A
V-22 PV-2024-MH-00089	6-Monthly PESO inspection Certificate valid Jan to Jul 2024	Jul-2024	PENDING	IBR-
V-22 CALIB-2024-0234	PG-V22 gauge recalibration Recalibrated and certified 10-Feb-2024	15-Feb-2024	COMPLETED	
V-23 PV-2024-MH-00090	6-Monthly PESO inspection Certificate valid Feb to Aug 2024	Aug-2024	PENDING	IBR-
V-23	Repaint saddle supports	May-2024	IN PROGRESS	N/A
Sand blasting done. Painting scheduled for 25-Apr-2024				

SECTION 2 – OISD-STD-137 (ROTATING EQUIPMENT) COMPLIANCE

Requirement Last Done	Next Due	Status	Applicable Equip	Frequency	
-----	-----	-----	-----	-----	-----
Vibration monitoring – manual 12-Apr-2024	19-Apr-2024	ON TRACK	P-104, P-105	Weekly	
Bearing temperature recording Ongoing	Ongoing	ON TRACK	P-104, P-105	2-hourly	
Lubrication as per OEM schedule 02-Apr-2024	02-May-2024	ON TRACK (revised after IR-2024-007)	P-104	30 days	
Lubrication as per OEM schedule 14-Apr-2024	14-May-2024	ON TRACK	P-105	30 days	
Standby pump changeover test 14-Apr-2024	21-Apr-2024	ON TRACK	P-104/P-105	7 days	
PM schedule audit vs OEM manuals (IR Action) Pending	30-Apr-2024	AT RISK - 10 days remaining	All rotating	One-time	
Online vibration monitoring feasibility report Pending	31-May-2024	ON TRACK	P-104, P-105	One-time	

SECTION 3 – FACTORY ACT 1948 COMPLIANCE

Requirement Status	Remarks	Section	Last Checked	
-----	-----	-----	-----	-----
First Aid Facilities (Schedule 18) COMPLIANT	Verified in MISH inspection	Section 45	15-Jan-2024	
Fire extinguisher service COMPLIANT	All within service dates	Maharashtra Rules	15-Jan-2024	

Emergency exit signage	Section 38	15-Jan-2024	
COMPLIANT			
PPE provision and usage	Section 35	15-Jan-2024	
COMPLIANT			
Incident register (Form 26)	Section 88	06-Mar-2024	
COMPLIANT IR-2024-007 (P-104 bearing failure) recorded			
Chemical hazard MSDS display	MSIHC Rules	15-Jan-2024	
COMPLIANT TK-09 area			
Safety committee meeting minutes	Section 41G	Feb-2024	
COMPLIANT Meeting held 15-Feb-2024			

SECTION 4 – OPEN NON-COMPLIANCES (ESCALATION REQUIRED)

Priority	Item	Original Deadline	Days Overdue
Owner	Escalation		
CRITICAL	BL-07 blowdown valve BDV-BL07	01-Apr-2024	19 DAYS
Vikram Reddy	Escalate to Anil Gupta TODAY		
HIGH	PM schedule audit vs OEM manuals	30-Apr-2024	DUE SOON
Vikram Reddy	10 days remaining - mobilise team		
MEDIUM	V-23 saddle support repainting	May-2024	Not overdue
Mohan Das	In progress - monitor		

SECTION 5 – UPCOMING RENEWALS (Next 90 days)

Item	Due Date	Action Required
V-22 PESO inspection	Jul-2024	Book MISH inspector by May-2024
V-23 PESO inspection	Aug-2024	Book MISH inspector by Jun-2024
P-104 lubrication	02-May-2024	Scheduled (Rajan Kumar)
P-105 lubrication	14-May-2024	Scheduled (Rajan Kumar)
BL-07 annual water treatment report	Jun-2024	Forbes Marshall to provide
CT-01 biannual inspection	Sep-2024	Schedule in Aug-2024

END OF DOCUMENT